

Copley FAS – Sequence of Works

(Updated July 2024)

This diagram shows approximate timescales for the sequence of works to the embankment on Copley Flood Alleviation Scheme. This is subject to change due to a number of factors.

Each section of the embankment will be closed to the public for the entire duration of work in that area.

Enabling works

This refers to any work required to prepare the area for piling work such as erection of site fencing and installation of access routes.

Piling

This refers to the installation of the sheet piles. Piling will start at the western end of section 2 and move sequentially in the direction of the arrows. The machinery will then move to the eastern end of section 1 and complete along that area. Section 3 piling will take place simultaneously to section 1 and section 2, outside of Rugby Season to minimise impact to the Rugby Club.

Landscaping

This refers to any work required to return the embankment to its original condition, such as relaying topsoil, turf and grass seeding.

